



उत्तर प्रदेश पावर कारपोरेशन लिमिटेड
14-अशोक मार्ग, शक्ति भवन, लखनऊ।

संख्या: 124 /नो0स्मा0मी0 प्रो0/पाकालि/22

दिनांक: 06 अप्रैल, 2022

अधीक्षण अभियन्ता,
आर0ए0यू0, उ0प्र0पाकालि0,
शक्ति भवन विस्तार लखनऊ।

विषय:-1st Information Requirement/Discrepancies/Data Gaps in the Petitions Nos. 1833/1834/1835/1836 of 2022 dated 08th March, 2022 of True-Up (FY 2020-21), Annual Performance Review (FY 2021-22), Aggregate Revenue Requirement (FY 2022-23) of DVVNL/MVVNL/PVVNL/PuVVNL/KESCO respectively.

उपरोक्त विषयक कृपया अपने पत्र संख्या-120A/ आर0ए0यू0/एआरआर 2022-23 दिनांक 09.04.2022 का सन्दर्भ ग्रहण करने का कष्ट करें, जिसके माध्यम से मा0 आयोग ने वितरण निगमों द्वारा प्रस्तुत ए0आर0आर0 याचिका के सम्बन्ध में वांछित आतिरिक्त डाटा/सूचना/स्पष्टीकरण 10 दिनों में प्रेषित करने हेतु निर्देशित किया गया है। इस संबंध में निम्नवत् अवगत कराना है-

Sr.No.	Directives																						
22.	The Commission has approved the Smart Meter rollout plan for State Discoms of Uttar Pradesh vide Order dated 15.11.2018. Petitioners had sought the date for Extension of the directed to submit the status of completion of the rollout and also submit the technical/financial impact of such rollout on their system.	Total 40 lac smart meters were to be installed by EESL. As of 31st March 2022, no. of smart meters installed is as follows- <table border="1"> <thead> <tr> <th>Discom</th><th>Smart Meters to be Installed</th><th>Installed (till 31.03.2022)</th></tr> </thead> <tbody> <tr> <td>PVVNL</td><td>11,63,000</td><td>1,98,726</td></tr> <tr> <td>MVVNL</td><td>9,04,150</td><td>3,78,838</td></tr> <tr> <td>DVVNL</td><td>6,28,686</td><td>1,47,991</td></tr> <tr> <td>PuVVNL</td><td>11,47,225</td><td>3,21,433</td></tr> <tr> <td>KESCO</td><td>1,56,532</td><td>1,07,318</td></tr> <tr> <td>Total</td><td>39,99,593</td><td>11,54,306</td></tr> </tbody> </table> As per the Gazette notification No. 230, Dated 19.08.2021 of MoP, Government of India, all new smart meters are to be installed in Pre-paid mode and as per the directions of Ministry Of Power, Government Of India all smart meters have to use 4G Communication technology. These are complex and require major changes in AMI System. To incorporate above changes factors like procurement of 4G smart meters, software developments etc. are being addressed. Technical and commercial impacts i.e. billing and collection efficiencies can only be calculated after saturation of any division/area. Revised roll-out plan will be submitted before Hon'ble Commission as soon as M/s EESL submits the	Discom	Smart Meters to be Installed	Installed (till 31.03.2022)	PVVNL	11,63,000	1,98,726	MVVNL	9,04,150	3,78,838	DVVNL	6,28,686	1,47,991	PuVVNL	11,47,225	3,21,433	KESCO	1,56,532	1,07,318	Total	39,99,593	11,54,306
Discom	Smart Meters to be Installed	Installed (till 31.03.2022)																					
PVVNL	11,63,000	1,98,726																					
MVVNL	9,04,150	3,78,838																					
DVVNL	6,28,686	1,47,991																					
PuVVNL	11,47,225	3,21,433																					
KESCO	1,56,532	1,07,318																					
Total	39,99,593	11,54,306																					

